

Temporary compound facilities





Transmission Pole foundation poured

Weekly Construction Update - #14 Dundonnell Wind Farm

The Tilt Renewables team is underway with constructing the \$560 million Dundonnell Wind Farm located approximately 23 kilometres north-east of Mortlake, in the Western District of Victoria. AusNet Services are constructing 38 kilometres of 220kV transmission line and substation to which will connect the wind farm to the electricity network.

Construction activity has recommenced following Easter, with crews, materials and vehicles all returning to site. On the Wind Farm, works on the public road upgrade are almost complete with the last of the eight kilometres of Woorndoo-Streatham to be sealed next week. Excavations of pole foundations are continuing with three foundations excavations currently underway. The temporary compound sheds were dropped in this week with crews looking to move-in shortly. Formation of track 1A is ongoing.

It's business as usual down at the Quarry with the crushing and screening of rock material, with drill crews also on site setting up for the stage 3 blast.

At the Transmission Line worksite, transmission pole foundation construction continues with 26 pole foundations poured, five ready to go and two drill crews continuing drilling and excavation. Civil and earth works are ongoing at the Blue Gums Substation.

News Piece of the Week: *"The jig is up! It has been revealed the form work used to keep pole foundations in place whilst they set, is in fact called a "jig"*