



Settling tank being installed at the Blue Gums Substation

Weekly Construction Update - #15

Dundonnell Wind Farm

13/05/2019

The Tilt Renewables team is underway with constructing the \$560 million Dundonnell Wind Farm located approximately 23 kilometres north-east of Mortlake, in the Western District of Victoria. AusNet Services are constructing 38 kilometres of 220kV transmission line and substation to which will connect the wind farm to the electricity network.

On the Wind Farm, the total 8 kilometres length of Woorndoo-Streatham Road is now sealed with line marking, drainage and 80% of signage completed. Final signage and sign-off process from both the council and the independent road auditor will commence during the week. Excavations of turbine foundations are continuing with one complete and two currently underway. The temporary site sheds have been installed with roofing, electrical, plumbing and fencing all commencing this week. It's business as usual down at the Quarry with the crushing and screening of rock material continuing, drill crews will also be on-site setting up for the third blast.

At the Transmission Line worksite, transmission pole foundation construction continues with a total of 34 pole foundations poured. At the Blue Gums substation, civil and earthworks are ongoing, however due to heavy rain late in the week progress was slowed. A steady delivery of poles to site from Melbourne will commence and continue throughout the upcoming week.

News Piece of the Week: “Heavy lifting crews have earned a well-deserved spell, after the SPEL settling tank, which is used to capture and separate oil from the transformer, was lifted into place and successfully installed.”