



27/05/2019

Weekly Construction Update - #17

Dundonnell Wind Farm

Temporary site facilities now operational



The Tilt Renewables team is underway with constructing the \$560 million Dundonnell Wind Farm located approximately 23 kilometres north-east of Mortlake, in the Western District of Victoria. AusNet Services are constructing 38 kilometres of 220kV transmission line and substation to which will connect the wind farm to the electricity network.

On the Wind Farm, the public road upgrade works along the 8 kilometres of Woorndoo-Streatham Road is almost complete. Excavations of turbine foundations continued with a total of four now complete and more currently underway. Formation of the main access track has progressed and is now providing safe access into the project site. Construction works on the temporary site compound are complete with offices and other facilities currently being set up. It's business as usual down at the Quarry with the crushing and screening of rock material continuing.

At the Transmission Line worksite, crews have gotten a 'pole in one' after successfully standing the first transmission line pole. Over the week five more poles were stood and three more foundations poured. Drilling and excavation of transmission pole foundations progressed through the Castle Carey Road corridor. At the Blue Gums substation, civil and earthworks are ongoing. A steady delivery of transmission line poles will continue from Melbourne to site throughout the upcoming week.

News Piece of the Week: *“Once the four separate transmission line pole sections are delivered to site, they are lifted into place using large cranes and assembled together”*



Assembly of a transmission line pole